GAZIFÈRE INC. SUIVI DE LA DÉCISION D-2014-114 – PLAN D'ACTION LIÉ À LA PROBLÉMATIQUE DES ERREURS DE MESURAGE CHEZ UN CLIENT À GRAND DÉBIT CAUSE TARIFAIRE 2015 (PHASE 3)

In response to the Régie's request in its decision D-2014-114, Gazifère is providing below a
concrete action plan, including a timetable, on the planned interventions at the customer's
premise following the measurement accuracy issues identified by Gazifère when this customer
consumes at lower flow rate.

5

6 Gazifère has been working closely with the customer and their Engineering firm to determine 7 the feasibility of reconfiguring the installation of the metering system in order to separate the 8 two smaller burners from the 8 production burners. By doing so, this will allow Gazifère to 9 install a smaller secondary metering device to improve the measuring accuracy on the lesser 10 flow rate that is generated from the two smaller burners. It is important to note that the system 11 is quite complex and requires engineering and legislative governing body approvals prior to 12 any modifications being made.

13

As it stands as of the date of this filing, we have received verbal confirmation from the Engineering consultant that the reconfiguration requirements are feasible. However, the modifications still require governing body approvals. We anticipate receiving the approvals within two months from the time the final drawings are received from the Engineering consultant. Once the approvals are received, the work will take approximately 6 to 8 weeks to complete. Our objective is to have the work completed by the end of the first quarter in 2015, given the winter conditions.

21

22

Please find below the timetable for this project.

Actions	Deadline
Verbal confirmation from Engineering consultant in	July 31 st , 2014 / Done
terms of project feasibility	
Request to engineering consultant for final drawings	July 31 st , 2014 / Done
Receipt of final drawings	September 15 th , 2014
Filing of request for approvals to governing body	September 30 th , 2014
Receipt of approvals from governing body	November 30th, 2014
End of work	March 31st, 2015

23